

Cedar Lee Middle School Expansion Renovation (2)

Full Layout Schedule

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2022												2023											
						Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
Cedar Lee Middle School Expansion & Renovation (2)		408	07-Oct-21	01-May-23	0	01-May-23, Cedar Lee																							
Milestones		408	07-Oct-21	01-May-23	0	01-May-23, Milestones																							
Contractual Milestones		408	07-Oct-21	01-May-23	0	01-May-23, Contractual																							
10	NTP	0	07-Oct-21*		0	◆ NTP, 07-Oct-21*																							
11	Phase I Start Adm/Classroom Addition	0	07-Oct-21		0	◆ Phase I Start Adm/Classroom Addition, 07-Oct-21																							
45	Phase II Start All Site improvements Kit Add, Reno & Collab	0	31-May-22*		0	◆ Phase II Start All Site improvements Kit Add, Reno & Collab, 31-May-22*																							
146	Phase III Start Aux Gym Addition	0	31-May-22*		0	◆ Phase III Start Aux Gym Addition, 31-May-22*																							
144						◆ [Redacted]																							
36						◆ [Redacted]																							
199	Phase IV Start Admin Demo & Renovation	0	24-Nov-22*		0	◆ Phase IV Start Admin Demo & Renovation, 24-Nov-22*																							
197	Phase III End	0		31-Mar-23*	0	◆ Phase III End,																							
231	Phase IV End	0		31-Mar-23*	0	◆ Phase IV End,																							
412						◆ [Redacted]																							
232						◆ [Redacted]																							
422	Close-out Phase End	0		01-May-23*	0	◆ Close-out Phase End,																							
General Milestones		233	10-May-22	31-Mar-23	21	31-Mar-23, General Milestones																							
21	Completion of Bus Loop	0		10-May-22	254	◆ Completion of Bus Loop,																							
12	Completion of Demolition Works	0		04-Jul-22*	74	◆ Completion of Demolition Works,																							
19						◆ [Redacted]																							
432						◆ [Redacted]																							
18	Completion of Classroom Addition	0		23-Nov-22	113	◆ Completion of Classroom Addition,																							
20	Completion of Auxiliary Gymnasium Addition	0		31-Mar-23	21	◆ Completion of Auxiliary Gymna																							
Construction		387	07-Oct-21	31-Mar-23	21	31-Mar-23, Construction																							
Sitework		44	31-May-22	29-Jul-22	0	29-Jul-22, Sitework																							
Demo of Sitework		44	31-May-22	29-Jul-22	0	29-Jul-22, Demo of Sitework																							
16	Remove Fencing	10	31-May-22	13-Jun-22	0	■ Remove Fencing																							
37						■ [Redacted]																							
38						■ [Redacted]																							
40	Remove Hydrant	4	22-Jun-22	27-Jun-22	0	■ Remove Hydrant																							
43	Demolish of Storm Pipes	8	22-Jun-22	01-Jul-22	15	■ Demolish of Storm Pipes																							
41	Demolish of Sidewalks	5	28-Jun-22	04-Jul-22	0	■ Demolish of Sidewalks																							
39	Remove Light Poles	6	05-Jul-22	12-Jul-22	0	■ Remove Light Poles																							
47						■ [Redacted]																							
42						■ [Redacted]																							
58	Remove Water Meter	3	22-Jul-22	26-Jul-22	3	■ Remove Water Meter																							
59						■ [Redacted]																							



