

SMART PROGRAM RENOVATIONS PARK SPRINGS ELEMENTARY SCHOOL

5800 NW 66TH TERRACE, CORAL SPRINGS, FLORIDA 33067

PROJECT SCHEDULE



Activity ID	Activity Name	Original Duration	Start	Finish	2022												2023												2024											
					May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug								
SMART PROGRAM RENOVATIONS - PARK SPRINGS ELEMENTARY SCHOOL					SMART PROGRAM RENOVATIONS - PARK SPRINGS ELEMENTARY SCHOOL																																			
CD-100	Construction Duration	520	May-17-22	Dec-06-23																																				
PRELIMINARIES																																								
PRE-100	Pre-NTP Administration	60	May-17-22	Jul-15-22																																				
PRE-110	Notice to Proceed (NTP)	0	Jul-05-22																																					
SUBMITTAL, APPROVAL & PROCUREMENT																																								
ROOFING																																								
SA-RF-100																																								
SA-RF-110																																								
SA-RF-120																																								
SA-RF-130	A/E Review and Approve	10	Aug-29-22	Sep-07-22																																				
SA-RF-140	Prepare and submit to building department	10	Sep-08-22	Sep-17-22																																				
SA-RF-150	Building department review and approve	15	Sep-18-22	Oct-02-22																																				
SA-RF-160																																								
SA-RF-170																																								
SA-RF-180																																								
FIRE ALARM																																								
SA-FA-100	Prepare and submit	30	Jul-05-22	Aug-03-22																																				
SA-FA-110	A/E Review and Approve	15	Aug-04-22	Aug-18-22																																				
SA-FA-120	Revise and resubmit	10	Aug-19-22	Aug-28-22																																				
SA-FA-130																																								
SA-FA-140																																								
SA-FA-150																																								
SA-FA-160	Revise and resubmit to Building Department	15	Oct-03-22	Oct-17-22																																				
SA-FA-170	Building department review and approve	10	Oct-18-22	Oct-27-22																																				
SA-FA-180	Fabricate & Delivery	90	Oct-27-22	Mar-02-23																																				
FIRE SPRINKLER																																								
SA-FS-100	Prepare and submit	30	Jul-05-22	Aug-03-22																																				
SA-FS-110	A/E Review and Approve	15	Aug-04-22	Aug-18-22																																				
SA-FS-120	Revise and resubmit	10	Aug-19-22	Aug-28-22																																				
SA-FS-130	A/E Review and Approve	10	Aug-29-22	Sep-07-22																																				
SA-FS-140	Prepare and submit to building department	10	Sep-08-22	Sep-17-22																																				
SA-FS-150																																								
SA-FS-160																																								
SA-FS-170																																								
SA-FS-180	Fabricate & Delivery	20	Oct-27-22	Nov-24-22																																				
HOLLOW METAL DOOR/ FRAME																																								
SA-HMD-100	Prepare and submit	30	Jul-05-22	Aug-03-22																																				
SA-HMD-110	A/E Review and Approve	15	Aug-04-22	Aug-18-22																																				
SA-HMD-120	Revise and resubmit	10	Aug-19-22	Aug-28-22																																				
SA-HMD-130	A/E Review and Approve	10	Aug-29-22	Sep-07-22																																				
SA-HMD-140																																								
SA-HMD-150																																								
SA-HMD-160																																								
SA-HMD-170	Building department review and approve	10	Oct-18-22	Oct-27-22																																				
SA-HMD-180	Fabricate & Delivery	180	Oct-27-22	Jul-06-23																																				
GLASS STOREFRONT DOOR																																								
SA-GSD-100	Prepare and submit	30	Jul-05-22	Aug-03-22																																				

█ Actual Work █ Critical Remaining Work █ Remaining Work
◆ Milestone

Date	Revision	Checked	Approved
Aug-31-22	00		



SMART PROGRAM RENOVATIONS PARK SPRINGS ELEMENTARY SCHOOL

5800 NW 66TH TERRACE, CORAL SPRINGS, FLORIDA 33067

PROJECT SCHEDULE



Activity ID	Activity Name	Original Duration	Start	Finish	2022												2023												2024											
					May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug								
ROOFING										ROOFING																														
B1-RF-100																																								
B1-RF-110																																								
B1-RF-120	Install new temporary roofing membrane	4	Nov-16-22	Nov-22-22																																				
B1-RF-130	Install/adjust roof curbs	3	Nov-22-22	Nov-25-22																																				
B1-RF-140	Install/adjust Vent Thru Roof Piping	3	Nov-23-22	Nov-28-22																																				
B1-RF-150	Complete inspections	1	Nov-28-22	Nov-29-22																																				
B1-RF-160	Install new insulation	3	Nov-29-22	Dec-02-22																																				
B1-RF-170	Install base and cap membrane	3	Dec-02-22	Dec-07-22																																				
B1-RF-180																																								
B1-RF-190																																								
RENOVATION WORK										RENOVATION WORK																														
B1-RW-100	Installation of New HVAC Unit	14	Nov-16-22	Dec-06-22																																				
B1-RW-110	Installation of ACT Ceiling Tiles & Grid	14	Dec-06-22	Dec-26-22																																				
B1-RW-120																																								
B1-RW-130																																								
B1-RW-140	Replacing of Existing AHU Unit	10	Dec-21-22	Jan-04-23																																				
B1-RW-150	Installation of Fire Alarm	10	Mar-02-23	Mar-16-23																																				
BUILDING NO.2										BUILDING NO.2																														
DEMOLITION WORK										DEMOLITION WORK																														
B2-DW-100	Removal of Existing Mechanical & Electrical Devices	7	Nov-02-22	Nov-11-22																																				
B2-DW-110	Removal of Existing ACT Ceiling Tiles & Grid	7	Nov-11-22	Nov-22-22																																				
B2-DW-120																																								
B2-DW-130																																								
B2-DW-140	Removal of Existing Flooring	7	Jun-09-23	Jun-20-23																																				
B2-DW-150	Removal of Existing Cabinets & Sink	7	Jun-13-23	Jun-22-23																																				
B2-DW-160	Removal of Existing HVAC Unit	7	Nov-11-22	Nov-22-22																																				
ROOFING										ROOFING																														
B2-RF-100																																								
B2-RF-110																																								
B2-RF-120																																								
B2-RF-130																																								
B2-RF-140																																								
B2-RF-150	Complete inspections	1	Jan-02-23	Jan-03-23																																				
B2-RF-160	Install new insulation	3	Jan-03-23	Jan-06-23																																				
B2-RF-170	Install base and cap membrane	3	Jan-06-23	Jan-11-23																																				
B2-RF-180	Install coping and sheet metal	3	Jan-11-23	Jan-16-23																																				
B2-RF-190	Complete inspections	1	Jan-16-23	Jan-17-23																																				
RENOVATION WORK										RENOVATION WORK																														
B2-RW-100	Installation of New HVAC Unit	15	Dec-06-22	Dec-27-22																																				
B2-RW-110																																								
B2-RW-120																																								
B2-RW-130	Installation of Fire Sprinkler System	12	Jul-17-23	Aug-02-23																																				
B2-RW-140	Installation of ACT Ceiling Tiles & Grid	15	Dec-27-22	Jan-17-23																																				
B2-RW-150																																								
B2-RW-160																																								
B2-RW-170																																								
B2-RW-180																																								

█ Actual Work █ Critical Remaining Work █ Remaining Work
◆ Milestone

Date	Revision	Checked	Approved
Aug-31-22	00		



SMART PROGRAM RENOVATIONS PARK SPRINGS ELEMENTARY SCHOOL

5800 NW 66TH TERRACE, CORAL SPRINGS, FLORIDA 33067

PROJECT SCHEDULE



Activity ID	Activity Name	Original Duration	Start	Finish	2022												2023												2024											
					May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug								
RENOVATION WORK					<div style="text-align: right;"> RENOVATION WORK ■ Installation of Lights & Fixtures ■ Replacing Existing of Fan Coil Unit ■ Replacing of Existing AHU Unit ■ Installation of Fire Alarm </div>																																			
B4-RW-100					[Red bar]																																			
B4-RW-110					[Red bar]																																			
B4-RW-120	Installation of Lights & Fixtures	12	Apr-12-23	Apr-28-23	[Red bar]																																			
B4-RW-130	Replacing Existing of Fan Coil Unit	10	Apr-17-23	May-01-23	[Red bar]																																			
B4-RW-140	Replacing of Existing AHU Unit	10	Apr-20-23	May-04-23	[Red bar]																																			
B4-RW-150	Installation of Fire Alarm	10	Apr-25-23	May-09-23	[Red bar]																																			
BUILDING NO.5					<div style="text-align: right;"> BUILDING NO.5 DEMOLITION WORK ■ Removal of Existing Mechanical & Electrical Devices </div>																																			
DEMOLITION WORK					[Blue bar]																																			
B5-DW-100	Removal of Existing Mechanical & Electrical Devices	7	Dec-20-22	Dec-29-22	[Blue bar]																																			
B5-DW-110					[Blue bar]																																			
B5-DW-120					[Blue bar]																																			
ROOFING					<div style="text-align: right;"> ROOFING ■ Remove existing roofing ■ Remove existing HVAC, plumbing and electrical items on roof </div>																																			
B5-RF-100	Remove existing roofing	4	Mar-28-23	Apr-03-23	[Blue bar]																																			
B5-RF-110	Remove existing HVAC, plumbing and electrical items on roof	4	Mar-30-23	Apr-05-23	[Blue bar]																																			
B5-RF-120					[Blue bar]																																			
B5-RF-130					[Blue bar]																																			
B5-RF-140					[Blue bar]																																			
B5-RF-150	Complete inspections	1	Apr-17-23	Apr-18-23	[Blue bar]																																			
B5-RF-160	Install new insulation	3	Apr-18-23	Apr-21-23	[Blue bar]																																			
B5-RF-170					[Blue bar]																																			
B5-RF-180	Install coping and sheet metal	3	Apr-26-23	May-01-23	[Blue bar]																																			
B5-RF-190	Complete inspections	1	May-01-23	May-02-23	[Blue bar]																																			
RENOVATION WORK					<div style="text-align: right;"> RENOVATION WORK ■ Installation of Lights & Fixtures ■ Replacing Existing of Fan Coil Unit </div>																																			
B5-RW-100					[Red bar]																																			
B5-RW-110					[Red bar]																																			
B5-RW-120	Installation of Lights & Fixtures	12	May-10-23	May-26-23	[Red bar]																																			
B5-RW-130	Replacing Existing of Fan Coil Unit	10	May-15-23	May-29-23	[Red bar]																																			
B5-RW-140					[Red bar]																																			
B5-RW-150					[Red bar]																																			
BUILDING NO.6					<div style="text-align: right;"> BUILDING NO.6 DEMOLITION WORK ■ Removal of Existing Mechanical & Electrical Devices ■ Removal of Existing ACT Ceiling Tiles & Grid ■ Removal of Existing HVAC Unit </div>																																			
DEMOLITION WORK					[Blue bar]																																			
B6-DW-100	Removal of Existing Mechanical & Electrical Devices	7	Jan-12-23	Jan-23-23	[Blue bar]																																			
B6-DW-110	Removal of Existing ACT Ceiling Tiles & Grid	7	Jan-23-23	Feb-01-23	[Blue bar]																																			
B6-DW-120	Removal of Existing HVAC Unit	7	Jan-26-23	Feb-06-23	[Blue bar]																																			
ROOFING					<div style="text-align: right;"> ROOFING ■ Remove existing roofing ■ Remove existing HVAC, plumbing and electrical items on roof ■ Install new temporary roofing membrane ■ Install/adjust roof curbs </div>																																			
B6-RF-100	Remove existing roofing	4	May-02-23	May-08-23	[Blue bar]																																			
B6-RF-110	Remove existing HVAC, plumbing and electrical items on roof	4	May-04-23	May-10-23	[Blue bar]																																			
B6-RF-120	Install new temporary roofing membrane	4	May-10-23	May-16-23	[Blue bar]																																			
B6-RF-130	Install/adjust roof curbs	3	May-16-23	May-19-23	[Blue bar]																																			
B6-RF-140					[Blue bar]																																			
B6-RF-150					[Blue bar]																																			
B6-RF-160					[Blue bar]																																			
B6-RF-170	Install base and cap membrane	3	May-26-23	May-31-23	[Blue bar]																																			
B6-RF-180	Install coping and sheet metal	3	May-31-23	Jun-05-23	[Blue bar]																																			
B6-RF-190	Complete inspections	1	Jun-05-23	Jun-06-23	[Blue bar]																																			
RENOVATION WORK					<div style="text-align: right;"> RENOVATION WORK ■ Installation of New HVAC Unit </div>																																			
B6-RW-100	Installation of New HVAC Unit	14	Jun-06-23	Jun-26-23	[Red bar]																																			

■ Actual Work ■ Critical Remaining Work ■ Remaining Work
◆ Milestone

Date	Revision	Checked	Approved
Aug-31-22	00		



SMART PROGRAM RENOVATIONS PARK SPRINGS ELEMENTARY SCHOOL

5800 NW 66TH TERRACE, CORAL SPRINGS, FLORIDA 33067

PROJECT SCHEDULE



Activity ID	Activity Name	Original Duration	Start	Finish	2022												2023												2024													
					May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug										
B10-DW-100	Removal of Existing Mechanical & Electrical Devices	4	Feb-24-23	Mar-02-23													■	■												■	■	■	■									
B10-DW-110	Removal of Existing HVAC Unit	5	Mar-02-23	Mar-09-23													■	■												■	■	■	■									
ROOFING								19																							ROOFING											
B10-RF-100																																										
B10-RF-110																																										
B10-RF-120																																										
B10-RF-130																																										
B10-RF-140	Install/adjust Vent Thru Roof Piping	2	Aug-10-23	Aug-14-23																												■	■									
B10-RF-150	Complete inspections	1	Aug-14-23	Aug-15-23																																						
B10-RF-160	Install new insulation	2	Aug-15-23	Aug-17-23																												■	■									
B10-RF-170																																■	■									
B10-RF-180																																■	■									
B10-RF-190	Complete inspections	1	Aug-23-23	Aug-24-23																																						
RENOVATION WORK								20																							RENOVATION WORK											
B10-RW-100	Installation of New HVAC Unit	7	Sep-27-23	Oct-06-23																												■	■									
B10-RW-110	Installation of Lights & Fixtures	7	Oct-03-23	Oct-12-23																												■	■									
B10-RW-120																																■	■									
B10-RW-130																																■	■									
B10-RW-140	Installation of Fire Alarm	7	Oct-16-23	Oct-25-23																												■	■									
PROJECT CLOSEOUT								30																							PROJECT CLOSEOUT											
PCO-100	Substantial Completion	0		Oct-25-23																												◆	◆									
PCO-110	Final Clean	4	Oct-25-23	Oct-31-23																												■	■									
PCO-120	Inspection & Punchlist	14	Oct-31-23	Nov-20-23																												■	■									
PCO-130																																■	■									
PCO-140																																■	■									
PCO-150	Final Completion	0		Dec-06-23																												◆	◆									

■ Actual Work ■ Critical Remaining Work ■ Remaining Work ◆ Milestone

Date	Revision	Checked	Approved
Aug-31-22	00		

