



Activity ID	Activity Name	Start	Finish	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Duration % Complete	Total Float	Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023		
											Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
PYMATUNING CAMPGROUND REN																												
A-100	IJC Conference	15-Apr-22 A		0					100%	0	IJC Conference, 15-Apr-22 A																	
A-102	April Milestone General Perry IJC	15-Apr-22 A		0					100%	0	April Milestone General Perry IJC, 15-Apr-22 A																	
A-104	April Milestone HVAC IJC	15-Apr-22 A		0					100%	0	April Milestone HVAC IJC, 15-Apr-22 A																	
A-106											[REDACTED]																	
A-108											[REDACTED]																	
A-110	Complete Submittals	15-Apr-22 A	02-Jun-22 A	35					100%	0	Complete Submittals																	
A-112	Complete Submittals	15-Apr-22 A	02-Jun-22 A	35					100%	0	Complete Submittals																	
A-114	May Milestone General Perry	02-May-22 A		0					100%	0	May Milestone General Perry, 02-May-22 A																	
A-116	May Milestone HVAC Mobilization	02-May-22 A		0					100%	0	May Milestone HVAC Mobilization, 02-May-22 A																	
A-118	May Milestone Plumbing Mobilization	02-May-22 A		0					100%	0	May Milestone Plumbing Mobilization, 02-May-22 A																	
A-120	May Milestone Electrical Mobilization	03-May-22 A		0					100%	0	May Milestone Electrical Mobilization, 03-May-22 A																	
A-122	electrical layout with utility co.	04-May-22 A	06-May-22 A	3					100%	0	electrical layout with utility co.																	
A-124											[REDACTED]																	
A-126											[REDACTED]																	
A-128											[REDACTED]																	
A-130	June Milestone Plumbing Submittals Finish	01-Jun-22 A		0					100%	0	June Milestone Plumbing Submittals Finish, 01-Jun-22 A																	
A-132	Clear and Grub Middle Loop	01-Jun-22 A	14-Jun-22 A	10					100%	0	Clear and Grub Middle Loop																	
A-134	June Milestone HVAC Submittals Finish	02-Jun-22 A		0					100%	0	June Milestone HVAC Submittals Finish, 02-Jun-22 A																	
A-136	E&S Silt Sock East Loop	15-Jun-22 A	28-Jun-22 A	10					100%	0	E&S Silt Sock East Loop																	
A-138	Clear and Grub East Loop	17-Jun-22 A	22-Jun-22 A	4					100%	0	Clear and Grub East Loop																	
A-140											[REDACTED]																	
A-142	June Milestone General Perry ES&C meas	24-Jun-22 A		0					100%	0	June Milestone General Perry ES&C measures Middle Loop Finish, 24-Jun-22 A																	
A-144	Utility Layout Middle and East Loop	24-Jun-22 A	14-Jul-22 A	15					100%	0	Utility Layout Middle and East Loop																	
A-146	Trenching at beach UG Electric	27-Jun-22 A	06-Jul-22 A	8					100%	0	Trenching at beach UG Electric																	
A-148	June Milestone Electrical Service Entrance	28-Jun-22 A		0					100%	0	June Milestone Electrical Service Entrance Start, 28-Jun-22 A																	
A-150	Electrical Service Entrance	28-Jun-22 A		0					100%	0	Electrical Service Entrance, 28-Jun-22 A																	
A-152	Sanitary MH22-MH 25	06-Jul-22 A	02-Aug-22 A	20					100%	0	Sanitary MH22-MH 25																	
A-154	In Well Work 3 and 4	06-Jul-22 A	13-Jul-22 A	6					100%	0	In Well Work 3 and 4																	
A-156	Perry Abatement Contact Station	11-Jul-22 A	19-Jul-22 A	7					100%	0	Perry Abatement Contact Station																	
A-158	HVAC Coordination Drawings	12-Jul-22 A	20-Jul-22 A	7					100%	0	HVAC Coordination Drawings																	
A-160	Plumbing Coordination Drawings	12-Jul-22 A	20-Jul-22 A	7					100%	0	Plumbing Coordination Drawings																	
A-162	July Milestone General Perry Asbestos Aba	20-Jul-22 A		0					100%	0	July Milestone Electrical Camp sites Start, 20-Jul-22 A																	
A-164											[REDACTED]																	
A-166											[REDACTED]																	
A-168											[REDACTED]																	
A-170	CONTACT Asbestos Abatement	21-Jul-22 A	27-Jul-22 A	5					100%	0	CONTACT Asbestos Abatement																	
A-172	HVAC Refrigeration Line Set	21-Jul-22 A	29-Jul-22 A	7					100%	0	HVAC Refrigeration Line Set																	
A-174	Plumbing Coordination Meeting	21-Jul-22 A	01-Aug-22 A	8					100%	0	Plumbing Coordination Meeting																	
A-176	Electrical Underground Wiring	21-Jul-22 A	01-Aug-22 A	8					100%	0	Electrical Underground Wiring																	
A-178	Sanitary MH 25 - MH 27	26-Jul-22 A	08-Aug-22 A	10					100%	0	Sanitary MH 25 - MH 27																	
A-180	Existing MH to MH 31	29-Jul-22 A	25-Aug-22 A	20					100%	0	Existing MH to MH 31																	
A-182											[REDACTED]																	
A-184											[REDACTED]																	
A-186											[REDACTED]																	
A-462	January Milestone General Perry Site Wate	09-Aug-22 A		0					100%	0	January Milestone General Perry Site Water tower demo electric start, 09-Aug-22 A																	
A-188	water tower demo electric	12-Aug-22 A	16-Aug-22 A	3					100%	0	water tower demo electric																	
A-190	Contact Station electrical demo	15-Aug-22 A	12-Sep-22 A	21					100%	0	Contact Station electrical demo																	
A-192	Electrical Camp sites middle loop	15-Aug-22 A	12-Sep-22 A	21					100%	0	Electrical Camp sites middle loop																	
A-194	Waterline from Well to Tower	19-Aug-22 A	09-Sep-22 A	16					100%	0	Waterline from Well to Tower																	
A-196	MH 33 to MH 34	24-Aug-22 A	01-Sep-22 A	7					100%	0	MH 33 to MH 34																	

■ Actual Level of Effort
 ■ Remaining Work
 ■ Critical Remaining Work
 ◆ Milestone
 ▬ summary



Table with columns: Activity ID, Activity Name, Start, Finish, Original Duration, Early Start, Early Finish, Late Start, Late Finish, Duration % Complete, Total Float. It lists various construction activities with their scheduled dates and completion percentages, alongside a Gantt chart showing work progress across quarters from Q2 2022 to Q3 2023.

Legend for Gantt chart: Blue bar for Actual Level of Effort, Green bar for Remaining Work, Blue diamond for Milestone, Red bar for Critical Remaining Work, Black bar for summary.



Activity ID	Activity Name	Start	Finish	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Duration % Complete	Total Float	Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023	
											Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
A-238	Perry Water treatment Vault Installed	08-Nov-22 A	16-Nov-22 A	7					100%																		
A-212	install conduits for middle loop	09-Nov-22 A	30-Nov-22 A	16					100%																		
A-326	COMFORT Underground Utilities	09-Nov-22 A	17-Nov-22 A	7					100%																		
A-214	Beach RR Foundation	10-Nov-22 A	23-Nov-22 A	10					100%																		
A-328	BR Remove Stone Jetty	18-Nov-22 A	23-Nov-22 A	4					100%																		
A-330	comfort station electrical service	18-Nov-22 A	24-Nov-22 A	5					100%																		
A-332	Beach RR Excavate Footers	21-Nov-22 A	05-Dec-22 A	11					100%																		
A-260	WTB Foundation Walls	21-Nov-22 A	09-Dec-22 A	15					100%																		
A-232																											
A-318																											
A-244	Perry Boat Launch Area	21-Nov-22 A	16-Dec-22 A	20					100%																		
A-262	Beach RR Underground Utilities	22-Nov-22 A	13-Dec-22 A	16					100%																		
A-264	install foundations for pathway lighting mid	22-Nov-22 A	13-Dec-22 A	16					100%																		
A-226	BR Install Coffe Dam	22-Nov-22 A	28-Nov-22 A	5					100%																		
A-234	service inspections and turn on electric	24-Nov-22 A	07-Dec-22 A	10					100%																		
A-266	Plumbing Beach RR Underground Sanitary	25-Nov-22 A	02-Dec-22 A	6					100%																		
A-268	Electrical Beach RR Underground	25-Nov-22 A	02-Dec-22 A	6					100%																		
A-228	Beach RR Backfill	28-Nov-22 A	05-Dec-22 A	6					100%																		
A-336	WTB Underground Utilities	28-Nov-22 A	16-Dec-22 A	15					100%																		
A-348	Plumbing Contact Station Rough In	29-Nov-22 A	08-Dec-22 A	8					100%																		
A-350	Electrical Water Tower	29-Nov-22 A	08-Dec-22 A	8					100%																		
A-352	Electrical Water Treatment Building	29-Nov-22 A	08-Dec-22 A	8					100%																		
A-354																											
A-356																											
A-410																											
A-442																											
A-394																											
A-248																											
A-254																											
A-256																											
A-396	pull feeders to campsites east loop	09-Dec-22 A	30-Dec-22 A	16					100%																		
A-450	December Milestone Plumbing Coordinatio	09-Dec-22 A		0					100%																		
A-412	Waterline Middle Loop to East Loop	12-Dec-22 A	16-Dec-22 A	5					100%																		
A-422	Perry Beach Restroom Pump Station Instal	12-Dec-22 A	21-Dec-22 A	8					100%																		
A-424	Plumbing Coordination Meeting	12-Dec-22 A		0					100%																		
A-438	December Milestone General Perry Beach	16-Dec-22 A		0					100%																		
A-406	December Milestone General Perry Sewage	21-Dec-22 A		0					100%																		
A-405	Project Suspension	21-Dec-22 A	17-Apr-23 A	84					100%																		
A-474	4 January Milestone Electrical Control Syst	30-Jan-23 A		0					100%																		
A-242	Demo Existing Water Treatment Building	06-Feb-23 A	17-Feb-23 A	10					100%																		
A-436	4 WTB elect. Service	03-Mar-23 A	07-Mar-23 A	3					100%																		
A-386	MH 39 to MH 42	17-Apr-23 A	02-May-23 A	12					100%																		
A-408																											
A-456																											
A-486																											
A-402																											
A-420																											
A-512	WTB Interior MEPs Finishes	24-Apr-23 A	02-May-23 A	7					100%																		
A-516	Beach RR Interior MEPs Finishes	24-Apr-23 A	05-May-23	10	24-Apr-23	05-May-23	26-Apr-23	09-May-23	90%	2																	
A-414	Perry Beach Restroom Building Installed	24-Apr-23 A	25-Apr-23 A	2					100%																		
A-404	HVAC Ductwork	24-Apr-23 A	03-May-23 A	8					100%																		
A-434	WTB Set Building	25-Apr-23 A	26-Apr-23 A	2					100%																		



Activity ID	Activity Name	Start	Finish	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Duration % Complete	Total Float	Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023							
											Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug						
A-416	Plumbing Beach Restroom Plumbing Conn	25-Apr-23 A	02-May-23 A	6					100%																Plumbing Beach Restroom								
A-308	water tower new equipment connections	26-Apr-23 A	16-May-23	15	26-Apr-23	16-May-23	27-Apr-23	18-May-23	46.67%	2															water tower new equip								
A-418	March Milestone General Perry Beach Res	26-Apr-23 A		0					100%																March Milestone General F								
A-340	BR Install Sidewalks & Pier Caps	08-May-23	02-Jun-23	20	08-May-23	02-Jun-23	09-May-23	05-Jun-23	0%	1															BR Install Sidewa								
A-482	Contact station Fixtures	08-May-23	12-May-23	5	08-May-23	12-May-23	09-May-23	16-May-23	0%	2															Contact station Fixture								
A-368	WT Final Inspection	08-May-23	19-May-23	10	08-May-23	19-May-23	09-May-23	23-May-23	0%	2															WT Final Inspection								
A-358	CONTACT Mill Work	08-May-23	26-May-23	15	08-May-23	26-May-23	05-May-23	26-May-23	0%	0															CONTACT Mill Wor								
A-532										0																							
A-490										2																							
A-338										0																							
A-484										2																							
A-344										2																							
A-530										0																							
A-304										3																							
A-534										0																							
A-426										0																							
A-452	water treatment instrumentation	22-May-23	09-Jun-23	15	22-May-23	09-Jun-23	24-May-23	13-Jun-23	0%	2															water treatment								
A-388	Lighting at boat launch	22-May-23	02-Jun-23	10	22-May-23	02-Jun-23	24-May-23	06-Jun-23	0%	2															Lighting at boat l								
A-346	CONTACT Glazing	22-May-23*	26-May-23	5	22-May-23	26-May-23	22-May-23	26-May-23	0%	0															CONTACT Glazing								
A-446	May Milestone HVAC Ductless Outdoor Un	22-May-23*		0	22-May-23		22-May-23		0%	0															May Milestone HVA								
A-494	mill and pave east/ middle loop areas	22-May-23	20-Jun-23	22	22-May-23	20-Jun-23	24-May-23	22-Jun-23	0%	2															mill and pav								
A-324	General Perry Fishing Pier	22-May-23	02-Jun-23	10	22-May-23	02-Jun-23	24-May-23	07-Jun-23	0%	3															General Perry/Fis								
A-480	May Milestone Plumbing Contact Station F	23-May-23*		0	23-May-23		23-May-23		0%	0															May Milestone Plum								
A-496	CAMP SITES Subbase Walking Paths / Pa	29-May-23	19-Jun-23	16	29-May-23	19-Jun-23	31-May-23	21-Jun-23	0%	2															CAMP SITE								
A-448	May Milestone HVAC Wall Cap	29-May-23*		0	29-May-23		29-May-23		0%	0															May Milestone HV								
A-320	lighting at fishing pier	05-Jun-23	07-Jun-23	3	05-Jun-23	07-Jun-23	07-Jun-23	09-Jun-23	0%	2															lighting at fishin								
A-460										2																							
A-390										2																							
A-444										0																							
A-476	June Milestone HVAC Start Up	14-Jun-23*		0	14-Jun-23		14-Jun-23		0%	0															June Mileston								
A-478	June Milestone HVAC Air Balance Start	16-Jun-23*		0	16-Jun-23		16-Jun-23		0%	0															June Mileston								
A-536	COMFORT Int. MEPs	19-Jun-23	10-Jul-23*	16	19-Jun-23	10-Jul-23	19-Jun-23	10-Jul-23	0%	0															COMF								
A-454	Perry Site Water Piping Installed	19-Jun-23	05-Jul-23	13	19-Jun-23	05-Jul-23	20-Jun-23	07-Jul-23	0%	2															Perry Sit								
A-466	HVAC Start Up 27feb23	19-Jun-23	27-Jun-23	7	19-Jun-23	27-Jun-23	21-Jun-23	29-Jun-23	0%	2															HVAC Sta								
A-468	HVAC Air Balance	20-Jun-23	29-Jun-23	8	20-Jun-23	29-Jun-23	22-Jun-23	03-Jul-23	0%	2															HVAC Air								
A-470	Plumbing Contact Station Finishes	20-Jun-23	29-Jun-23	8	20-Jun-23	29-Jun-23	22-Jun-23	03-Jul-23	0%	2															Plumbing								
A-500	mill and pave remainder	22-Jun-23	06-Jul-23	11	22-Jun-23	06-Jul-23	26-Jun-23	10-Jul-23	0%	2															mill and								
A-492	June Milestone General Perry Contact Stat	23-Jun-23*		0	23-Jun-23		23-Jun-23		0%	0															June Milest								
A-400	Perry Sewage Piping Repairs Installed	26-Jun-23	05-Jul-23	8	26-Jun-23	05-Jul-23	27-Jun-23	06-Jul-23	0%	1															Perry Se								
A-430										0																							
A-432										0																							
A-398										1																							
A-458	Waterline Test/Sanitize	10-Jul-23	28-Jul-23	15	10-Jul-23	28-Jul-23	11-Jul-23	01-Aug-23	0%	2															Sanita								
A-538	COMFORT Grading & Sidewalks	10-Jul-23	21-Jul-23	10	10-Jul-23	21-Jul-23	10-Jul-23	21-Jul-23	0%	0															W								
A-488	Electrical Inspections Final Contact	10-Jul-23	31-Jul-23	16	10-Jul-23	31-Jul-23	11-Jul-23	02-Aug-23	0%	2															COI								
A-464										0																							
A-518										2																							
A-440										0																							
A-472										2																							
A-498										2																							
A-514	July Milestone Electrical System Start Up	21-Jul-23*		0	21-Jul-23		21-Jul-23		0%	0															July								
A-382	CONTACT Fixtures	24-Jul-23	28-Jul-23	5	24-Jul-23	28-Jul-23	26-Jul-23	01-Aug-23	0%	2															C								

- Plumbing Beach Restroom
- water tower new equip
- March Milestone General F
- BR Install Sidewa
- Contact station Fixture
- WT Final Inspection
- CONTACT Mill Wor
- Beach RR Grading/S
- CAMP SITES Grading
- Perry Water Tower Re
- Perry Contact Stati
- HVAC Exhaust Fan
- WT MEPs
- CONTACT Finishes
- WTB Grading & S
- Perry Sewer Piping
- water treatmen
- Lighting at boat l
- CONTACT Glazing
- May Milestone HVA
- mill and pav
- General Perry/Fis
- May Milestone Plum
- CAMP SITE
- May Milestone HV
- lighting at fishin
- Perry Ca
- CAMP SI
- June Milestone
- June Mileston
- June Mileston
- June Milestor
- COMF
- Perry Sit
- HVAC Sta
- HVAC Air
- Plumbing
- mill and
- June Milest
- Perry Se
- HVAC D
- HVAC V
- Sanita
- W
- COI
- E
- July M
- Elec
- July
- CAM
- Ele
- July
- C

■ Actual Level of Effort
 Remaining Work
 ◆ Milestone
 summary
 Actual Work
 Critical Remaining Work
 ◆ Milestone



Activity ID	Activity Name	Start	Finish	Original Duration	Early Start	Early Finish	Late Start	Late Finish	Duration % Complete	Total Float	Qtr 2, 2022			Qtr 3, 2022			Qtr 4, 2022			Qtr 1, 2023			Qtr 2, 2023			Qtr 3, 2023	
											Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
A-540	Punchlist Overall	24-Jul-23	04-Aug-23*	10	24-Jul-23	04-Aug-23	24-Jul-23	04-Aug-23	0%	0																	
A-504	HVAC Operation and Maintenance Manual	24-Jul-23	02-Aug-23	8	24-Jul-23	02-Aug-23	25-Jul-23	04-Aug-23	0%	2																	
A-506	HVAC Record Drawings	24-Jul-23	02-Aug-23	8	24-Jul-23	02-Aug-23	25-Jul-23	04-Aug-23	0%	2																	
A-508	Plumbing Final Inspections	24-Jul-23	02-Aug-23	8	24-Jul-23	02-Aug-23	25-Jul-23	04-Aug-23	0%	2																	
A-510										2																	
A-428										0																	
A-502										2																	
A-520										0																	
A-522										0																	
A-524	August Milestone HVAC Record Drawings	01-Aug-23*		0	01-Aug-23		01-Aug-23		0%	0																	
A-526	August Milestone Plumbing Final Inspectio	01-Aug-23*		0	01-Aug-23		01-Aug-23		0%	0																	
A-528	August Milestone Electrical System Training	01-Aug-23*		0	01-Aug-23		31-Jul-23		0%	0																	
A-542	Remove Trailers/Contractor Equipment	01-Aug-23	03-Aug-23	3	01-Aug-23	03-Aug-23	01-Aug-23	03-Aug-23	0%	0																	
A-544										0																	
A-546	O&M's All Trades	11-Aug-23		0	11-Aug-23		11-Aug-23		0%	0																	
A-548	Turnover Buildings	11-Aug-23		0	11-Aug-23		11-Aug-23		0%	0																	
A-550	Certificate Of Occupancy	11-Aug-23*		0	11-Aug-23		11-Aug-23		0%	0																	

█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone
█ Actual Work
 █ Critical Remaining Work
 ▼ summary