

SAN GORGONIO PASS - PERIMETER FENCE PROJECT SCHEDULE



Activity ID	Activity Name	Planned Duration	Remaining Duration	Start	Finish	Activity % Complete	Total Float	2023												2024				
								Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
SAN GORGONIO PASS - PERIMETER FENCE								SAN GORGONIO PASS - PE																
PRELIMINARIES																								
PRE-100	Notice to Proceed	0	0	Mar-20-23	Mar-20-23	0%	0																	
SUBMITTALS																								
SUB-100	Aggregate Base Courses	10	10	Mar-20-23	Mar-31-23	0%	52																	
SUB-110																								
SUB-120																								
SUB-130	Cast-in-Place Concrete	20	20	Mar-20-23	Apr-14-23	0%	42																	
SUB-140	Concrete Reinforcing	20	20	Mar-20-23	Apr-14-23	0%	22																	
SUB-150	Submittal Procedures	10	10	Mar-20-23	Mar-31-23	0%	5																	
APPROVALS																								
APP-100																								
APP-110																								
APP-120	Concrete Unit Masonry	7	7	Mar-22-23	Mar-28-23	0%	98																	
APP-130	Cast-in-Place Concrete	7	7	Apr-15-23	Apr-21-23	0%	60																	
APP-140	Concrete Reinforcing	7	7	Apr-15-23	Apr-21-23	0%	32																	
APP-150	Submittal Procedures	7	7	Apr-01-23	Apr-07-23	0%	9																	
EXECUTION																								
MOB-100	Mobilization	5	5	Apr-17-23	Apr-21-23	0%	0																	
PHASE A																								
PHA-100	Demolition of CMU Wall	20	20	Apr-17-23	May-12-23	0%	0																	
PHA-110	Excavation	15	15	May-01-23	May-19-23	0%	0																	
PHA-115																								
PHA-120																								
PHA-130	Concrete Pouring	10	10	Jun-28-23	Jul-11-23	0%	0																	
PHA-140	CMU Lift 1	10	10	Jul-12-23	Jul-25-23	0%	0																	
PHA-150	Grout Lift 1	5	5	Jul-19-23	Jul-25-23	0%	0																	
PHA-160																								
PHA-170																								
PHA-180	CMU Lift 3	10	10	Jul-26-23	Aug-08-23	0%	0																	
PHA-190	Grout Lift 3	5	5	Aug-02-23	Aug-08-23	0%	0																	
PHA-200	Install Caps/Plates	5	5	Aug-09-23	Aug-15-23	0%	0																	
PHASE B																								
PH-B-100	Demolition of CMU Wall	20	20	Apr-17-23	May-12-23	0%	0																	
PH-B-110	Excavation	15	15	May-01-23	May-19-23	0%	0																	
PH-B-115																								
PH-B-120	Rebar Placing	20	20	May-24-23	Jun-20-23	0%	0																	
PH-B-130	Concrete Pouring	10	10	Jun-21-23	Jul-04-23	0%	0																	
PH-B-140	CMU Lift 1	10	10	Jul-05-23	Jul-18-23	0%	0																	
PH-B-150	Grout Lift 1	5	5	Jul-12-23	Jul-18-23	0%	0																	
PH-B-160																								
PH-B-170																								
PH-B-180	CMU Lift 3	10	10	Jul-19-23	Aug-01-23	0%	0																	
PH-B-190	Grout Lift 3	5	5	Jul-26-23	Aug-01-23	0%	0																	
PH-B-200	Install Caps/Plates	5	5	Aug-02-23	Aug-08-23	0%	0																	



█ Actual Work
 █ Critical Remaining Work
 █ Remaining Work
 ◆ Milestone

Date	Revision	Checked	Approved
Apr-15-23	00		



