



WHITTEMORE PARK MIDDLE SCHOOL PROJECT



Activity ID	Activity Name	Planned Duration	Start	Finish	Total Float	2023												2024													
						Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
						<b>WHITTEMORE PARK MIDDLE SCHOOL PROJECT - REV02</b>																									
<b>GENERAL</b>		462	29-Jul-22	31-May-24	0																										
WPMS-SP-1020	NOTICE TO PROCEED	0	29-Jul-22		0	NOTICE TO PROCEED																									
WPMS-SP-1030	MOBILIZATION	15	29-Jul-22	18-Aug-22	0	MOBILIZATION																									
WPMS-SP-1650	SUBSTANTIAL COMPLETION	0		30-Apr-24	23	◆ SUBSTANTIAL COMPLETION																									
WPMS-SP-1680	FINAL COMPLETION	0		31-May-24	0	◆ FINAL COMPLETION																									
<b>KEY MILESTONES</b>		154	15-Sep-23	30-Apr-24	23																										
WPMS-A[A]-152	COMPLETION OF AREA [A]	0		15-Sep-23	177	◆ COMPLETION OF AREA [A]																									
WPMS-A[B]-152	COMPLETION OF AREA [B]	0		21-Sep-23	173	◆ COMPLETION OF AREA [B]																									
WPMS-A[C]-152	COMPLETION OF AREA [C]	0		13-Oct-23	158	◆ COMPLETION OF AREA [C]																									
WPMS-SP-1350	BUILDING DRY IN (ALL AREAS)	0		03-Nov-23	143	◆ BUILDING DRY IN (ALL AREAS)																									
WPMS-SP-1450																															
WPMS-A[D]-152																															
WPMS-SP-2010	PERMANENT POWER	0		29-Jan-24	85	◆ PERMANENT POWER																									
WPMS-SP-2000																															
WPMS-A[E]-152	COMPLETION OF AREA [E]	0		29-Apr-24	23	◆ COMPLETION OF AREA [E]																									
WPMS-SP-1451	FINAL INSPECTION	0		30-Apr-24	23	◆ FINAL INSPECTION																									
<b>EXECUTION</b>		424	19-Aug-22	29-Apr-24	23																										
<b>SITE WORKS</b>		408	19-Aug-22	05-Apr-24	16																										
WPMS-SP-1160	PREPARING FOR SITE	10	19-Aug-22	01-Sep-22	0	■ PREPARING FOR SITE																									
WPMS-SP-1000	GRADE BUILDING PAD	50	02-Sep-22	15-Nov-22	0	■ GRADE BUILDING PAD																									
WPMS-SP-1980	INSTALLATION OF STORM DRAINAGE	90	02-Sep-22	13-Jan-23	16	■ INSTALLATION OF STORM DRAINAGE																									
WPMS-SP-1990																															
WPMS-SP-2050																															
WPMS-SP-2030																															
WPMS-SP-2040	EXT CANOPIES	22	14-Nov-23	14-Dec-23	16																										
WPMS-SP-2020	ASPHALT PAVING	44	01-Dec-23	05-Feb-24	16	■ ASPHALT PAVING																									
WPMS-SP-2060	LANDSCAPING	44	05-Feb-24	05-Apr-24	16	■ LANDSCAPING																									
<b>AREA [A]</b>		210	16-Nov-22	15-Sep-23	137																										
WPMS-A[A]-100																															
WPMS-A[A]-101	MEP UG RI FOR AREA [A]	19	25-Nov-22	21-Dec-22	0	■ MEP UG RI FOR AREA [A]																									
WPMS-A[A]-102	PREP SLAB ON GRADE FOR AREA [A]	11	15-Dec-22	30-Dec-22	0	■ PREP SLAB ON GRADE FOR AREA [A]																									
WPMS-A[A]-103	FRP SLAB ON GRADE FOR AREA [A]	11	29-Dec-22	13-Jan-23	0	■ FRP SLAB ON GRADE FOR AREA [A]																									
WPMS-A[A]-104	SET DOOR FRAMES FOR AREA [A]	5	17-Jan-23	23-Jan-23	0	■ SET DOOR FRAMES FOR AREA [A]																									
WPMS-A[A]-105																															
WPMS-A[A]-106																															
WPMS-A[A]-107																															
WPMS-A[A]-108	FIRE ALARM IN WALL RI FOR AREA [A]	17	13-Feb-23	08-Mar-23	27	■ FIRE ALARM IN WALL RI FOR AREA [A]																									
WPMS-A[A]-109	HVAC IN WALL RI FOR AREA [A]	17	13-Feb-23	08-Mar-23	27	■ HVAC IN WALL RI FOR AREA [A]																									
WPMS-A[A]-110	STRUCTURAL FRAMING - Beams/Joists/L.G.Truss FOR AREA [A]	11	09-Mar-23	23-Mar-23	34	■ STRUCTURAL FRAMING - Beams/Joists/L.G.Truss FOR AREA [A]																									
WPMS-A[A]-111																															
WPMS-A[A]-112																															
WPMS-A[A]-113																															
WPMS-A[A]-114	ELECTRICAL OH RI FOR AREA [A]	21	04-Apr-23	02-May-23	27	■ ELECTRICAL OH RI FOR AREA [A]																									
WPMS-A[A]-115	HVAC OH RI FOR AREA [A]	21	04-Apr-23	02-May-23	27	■ HVAC OH RI FOR AREA [A]																									
WPMS-A[A]-116	FIRE SPRINKLER OH RI FOR AREA [A]	21	04-Apr-23	02-May-23	27	■ FIRE SPRINKLER OH RI FOR AREA [A]																									

■ Actual Work   
 ■ Critical Remaining Work   
 ■ Remaining Work   
 ◆ Milestone   
 ▼ Summary





WHITTEMORE PARK MIDDLE SCHOOL PROJECT



Activity ID	Activity Name	Planned Duration	Start	Finish	Total Float	2023												2024								
						Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
WPMS-A[B]-124	HANG & FINISH DRYWALL FORAREA [B]	4	20-Jun-23	23-Jun-23	72																					
WPMS-A[B]-125	BUR CAP FLASHINGAND TRIM FORAREA [B]	4	20-Jun-23	23-Jun-23	158																					
WPMS-A[B]-126	BLOCKFILL/PRIME PAINT FORAREA [B]	10	26-Jun-23	10-Jul-23	72																					
WPMS-A[B]-127	CEILING GRID FORAREA [B]	6	11-Jul-23	18-Jul-23	84																					
WPMS-A[B]-133																										
WPMS-A[B]-128																										
WPMS-A[B]-129																										
WPMS-A[B]-138	RESILIENT FLOORING FORAREA [B]	6	27-Jul-23	03-Aug-23	109																					
WPMS-A[B]-134	RESINOUS FLOORING FORAREA [B]	4	28-Jul-23	02-Aug-23	95																					
WPMS-A[B]-136	CEILING TILE FORAREA [B]	5	28-Jul-23	03-Aug-23	153																					
WPMS-A[B]-135																										
WPMS-A[B]-142	INSTALL DOORS & HARDWARE FORAREA [B]	5	04-Aug-23	10-Aug-23	114																					
WPMS-A[B]-140	ELECTRICAL TRIM OUT FORAREA [B]	5	09-Aug-23	15-Aug-23	95																					
WPMS-A[B]-145	VISUAL DISPLAYBOARDS FORAREA [B]	4	16-Aug-23	21-Aug-23	107																					
WPMS-A[B]-143	CASEWORK & WOOD TRIM FORAREA [B]	8	22-Aug-23	31-Aug-23	107																					
WPMS-A[B]-146																										
WPMS-A[B]-148																										
WPMS-A[B]-149																										
WPMS-A[B]-150																										
<b>AREA [C]</b>		<b>221</b>	<b>11-Jan-23</b>	<b>27-Nov-23</b>	<b>106</b>																					
WPMS-A[C]-100	FOUNDATIONS FORAREA [C]	20	11-Jan-23	08-Feb-23	15																					
WPMS-A[C]-101	MEP UG RI FORAREA [C]	20	20-Jan-23	16-Feb-23	15																					
WPMS-A[C]-102	PREP SLAB ON GRADE FORAREA [C]	11	09-Feb-23	24-Feb-23	15																					
WPMS-A[C]-103																										
WPMS-A[C]-104																										
WPMS-A[C]-105																										
WPMS-A[C]-106																										
WPMS-A[C]-107	ELECTRICAL IN WALL RI FORAREA [C]	18	26-Apr-23	19-May-23	10																					
WPMS-A[C]-108	FIRE ALARM IN WALL RI FORAREA [C]	18	26-Apr-23	19-May-23	10																					
WPMS-A[C]-109	HVAC IN WALL RI FOR AREA [C]	18	26-Apr-23	19-May-23	10																					
WPMS-A[C]-110	STRUCTURAL FRAMING - Beams/Joists/L.G.Truss FORAREA [C]	11	22-May-23	05-Jun-23	23																					
WPMS-A[C]-111	SPRAY FOAM INSULATION FORAREA [C]	9	22-May-23	01-Jun-23	16																					
WPMS-A[C]-112	MASONRY VENEER FORAREA [C]	13	29-May-23	14-Jun-23	16																					
WPMS-A[C]-113																										
WPMS-A[C]-114																										
WPMS-A[C]-115	HVAC OH/RI FORAREA [C]	22	15-Jun-23	18-Jul-23	16																					
WPMS-A[C]-116	FIRE SPRINKLER OH/RI FORAREA [C]	22	15-Jun-23	18-Jul-23	16																					
WPMS-A[C]-117	FIRE ALARM OH/RI FOR AREA [C]	22	15-Jun-23	18-Jul-23	16																					
WPMS-A[C]-118	ALUMINUM WINDOWS/CURTAIN WALL FORAREA [C]	11	19-Jul-23	02-Aug-23	185																					
WPMS-A[C]-121	LOUVERS FORAREA [C]	4	19-Jul-23	24-Jul-23	46																					
WPMS-A[C]-123	BUR INSTALLATION FORAREA [C]	9	25-Jul-23	04-Aug-23	46																					
WPMS-A[C]-151	BUILDING DRY IN FORAREA [C]	0		04-Aug-23	49																					
WPMS-A[C]-124	HANG & FINISH DRYWALL FORAREA [C]	4	07-Aug-23	10-Aug-23	49																					
WPMS-A[C]-125																										
WPMS-A[C]-126																										
WPMS-A[C]-127																										
WPMS-A[C]-133																										



█ Actual Work    
 █ Critical Remaining Work    
 ▬ Summary  
█ Remaining Work    
 ◆ Milestone









WHITTEMORE PARK MIDDLE SCHOOL PROJECT



Activity ID	Activity Name	Planned Duration	Start	Finish	Total Float	2023												2024								
						Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
WPMS-A[E]-138	RESILIENT FLOORING FOR AREA [E]	4	06-Feb-24	09-Feb-24	16																				■	RESILIENT FLOORING FOR AREA [E]
WPMS-A[E]-144	METAL LOCKERS FOR AREA [E]	4	12-Feb-24	15-Feb-24	74																				■	METAL LOCKERS FOR AREA [E]
WPMS-A[E]-142	INSTALL DOORS & HARDWARE FOR AREA [E]	4	14-Feb-24	20-Feb-24	18																				■	INSTALL DOORS & HARDWARE FOR AREA [E]
WPMS-A[E]-145																										
WPMS-A[E]-143																										
WPMS-A[E]-146																										
WPMS-A[E]-147	BLEACHERS FOR AREA [E]	5	02-Apr-24	08-Apr-24	0																				■	BLEACHERS FOR AREA [E]
WPMS-A[E]-148	STORAGE SHELVING FOR AREA [E]	5	09-Apr-24	15-Apr-24	0																				■	STORAGE SHELVING FOR AREA [E]
WPMS-A[E]-149	SIGNAGE FOR AREA [E]	5	16-Apr-24	22-Apr-24	0																				■	SIGNAGE FOR AREA [E]
WPMS-A[E]-150	TOILET PARTITIONS/ACCESSORIES FOR AREA [E]	5	23-Apr-24	29-Apr-24	0																				■	TOILET PARTITIONS/ACCESSORIES FOR AREA [E]
<b>HANDOVER</b>						23	30-Apr-24	31-May-24	0																	
WPMS-SP-1620	OSF FINAL INSPECTION	7	30-Apr-24	08-May-24	0																				■	OSF FINAL INSPECTION
WPMS-SP-1670	PUNCHLIST	16	09-May-24	31-May-24	0																				■	PUNCHLIST

- Actual Work    ■ Critical Remaining Work    ■ Summary
- Remaining Work    ◆ Milestone