

BRIDGE (#104499) REPLACEMENT

70TH STREET SOUTH OVER DELANEY CREEK

PROJECT SCHEDULE



Activity ID	Activity Name	Original Duration	Start	Finish	Predecessors	Successors	Total Float	2022												2023				
								Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
BRIDGE REPLACEMENT		209	May-25-22	Mar-27-23			0	BRIDGE REPLACEMENT																
PRELIMINARIES		24	May-25-22	Jun-28-22			0																	
PRE-110	ROW Permit	0	May-25-22			PRE-120	0																	
PRE-120	TTCP	0	Jun-14-22		PRE-110	PRE-130	0																	
PRE-130	NTP Acknowledged	0	Jun-21-22		PRE-120	PRE-140	0																	
PRE-140	Mobilization	1	Jun-28-22	Jun-28-22	PRE-130	EXE-100	0																	
EXECUTION		137	Jun-15-22	Jan-03-23			0																	
EXE-100	Portable Message Board	137	Jun-15-22	Jan-03-23	PRE-140	EXE-110	0																	
EXE-110	Temporary Traffic Control	133	Jun-15-22	Dec-23-22	EXE-100	EXE-120	0																	
EXE-120							0																	
EXE-130							0																	
EXE-140							0																	
EXE-150	Field Operation Closed	4	Jul-06-22	Jul-11-22	EXE-140	EXE-160	0																	
EXE-160	Removal of Existing Guardrail	1	Jul-12-22	Jul-12-22	EXE-150	EXE-170	0																	
EXE-170	Demo Existing Bridge	5	Jul-13-22	Jul-19-22	EXE-160	EXE-180	0																	
EXE-180	Removal of Existing Concrete	5	Jul-20-22	Jul-26-22	EXE-170	EXE-190, EXE-230	0																	
EXE-190	Monitoring Existing Structure	5	Jul-27-22	Aug-02-22	EXE-180	EXE-200	0																	
EXE-200	Clearing & Grubbing	14	Aug-03-22	Aug-22-22	EXE-190	EXE-210, EXE-370	0																	
EXE-210	Excavation	15	Aug-23-22	Sep-13-22	EXE-200	EXE-220	16																	
EXE-220	Bedding Stone	14	Sep-14-22	Oct-03-22	EXE-210	EXE-260, EXE-240	16																	
EXE-230							45																	
EXE-240							28																	
EXE-250	Riprap Rubble, Bank & Shore	10	Oct-18-22	Oct-31-22	EXE-240	EXE-350	28																	
EXE-260	Inlets, Curb & Pipe Culvert (77')	2	Oct-04-22	Oct-05-22	EXE-220	EXE-270	16																	
EXE-270	Inlets, Curb & Pipe Culvert (32')	2	Oct-06-22	Oct-07-22	EXE-260	EXE-290	16																	
EXE-280	Pipe Culvert (13') & Manholes P-7	28	Jul-20-22	Aug-26-22	EXE-230	EXE-290	45																	
EXE-290	Inlets, Curb & Pipe Culvert (138')	3	Oct-10-22	Oct-12-22	EXE-270, EXE-280	EXE-300	16																	
EXE-300	MES, Optional Round & Pipe Culvert (39')	3	Oct-12-22	Oct-14-22	EXE-290	EXE-310	16																	
EXE-310	Pipe Culvert (9') & End Wall	2	Oct-17-22	Oct-18-22	EXE-300	EXE-320	16																	
EXE-320							16																	
EXE-330							16																	
EXE-340							16																	
EXE-350	Pipe Filling & Plugging-Place Out	1	Nov-18-22	Nov-18-22	EXE-340, EXE-250	EXE-360	16																	
EXE-360	Fabric Form Grout Filled	7	Nov-21-22	Dec-01-22	EXE-350	EXE-540	16																	
EXE-370	Embankment	12	Aug-23-22	Sep-08-22	EXE-200	EXE-380	0																	
EXE-380	Concrete Sidewalk & Driveway	10	Sep-09-22	Sep-22-22	EXE-370	EXE-390	0																	
EXE-390	Concrete Ditch Pavement	8	Sep-23-22	Oct-04-22	EXE-380	EXE-400	0																	
EXE-400							0																	
EXE-410							0																	
EXE-420	Pipe Culvert (9') & End Wall	2	Oct-19-22	Oct-20-22	EXE-410	EXE-430	0																	
EXE-430	Pipe Culvert (12')	2	Oct-21-22	Oct-24-22	EXE-420	EXE-440	0																	
EXE-440	Inlets, Curb Type-4 & Pipe Culvert (6')	3	Oct-25-22	Oct-27-22	EXE-430	EXE-450	0																	
EXE-450	Manholes P-8	2	Oct-28-22	Oct-31-22	EXE-440	EXE-460	0																	
EXE-460							0																	
EXE-470	Removal of Lighting Conduit	2	Nov-07-22	Nov-08-22	EXE-460	EXE-480	0																	
EXE-480	Installation of Lighting Conduit	2	Nov-09-22	Nov-10-22	EXE-470	EXE-490	0																	
EXE-490	Base Course	4	Nov-14-22	Nov-17-22	EXE-480	EXE-500, EXE-550	0																	
EXE-500	Concrete Curb and Gutter	5	Nov-18-22	Nov-28-22	EXE-490	EXE-510	5																	



