

Island Avenue Baseline Schedule



Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Calendar	Q												Q															
							F	M	A	M	J	Jul	A	S	O	N	D	J		F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A
Island Avenue Baseline Schedule		925	30-Jan-23	11-Aug-25	0		11-Aug-25																											
Milestones		898	30-Jan-23	11-Aug-25	0	7 Days * 8 Hours	11-Aug-25																											
M300	Notice to Proceed	0	30-Jan-23*		0	7 Days * 8 Hours	Notice to Proceed, 30-Jan-23*																											
M500	Stage 1 Complete	0		28-May-24	0	7 Days * 8 Hours	Stage 1 Complete,																											
M600	Stage 2 Complete	0		07-May-25	0	7 Days * 8 Hours	Stage 2 Complete,																											
M700	Stage 3 Complete	0		11-Aug-25	0	7 Days * 8 Hours	Stage 3																											
M900	Project Completion	0		11-Aug-25*	0	7 Days * 8 Hours	Project C																											
Engineering		104	30-Jan-23	16-May-23	0	7 Days * 8 Hours	16-May-23; Engineering																											
Submission		14	30-Jan-23	12-Feb-23	0	7 Days * 8 Hours	12-Feb-23; Submission																											
E0010							[Redacted]																											
E0110							[Redacted]																											
E0210							[Redacted]																											
E0310							[Redacted]																											
E0410	Submission of Concrete Mix Submittal	14	30-Jan-23	12-Feb-23	0	7 Days * 8 Hours	Submission of Concrete Mix Submittal																											
E0510	Submission of Dicks Avenue Splitter Island Submittal	14	30-Jan-23	12-Feb-23	0	7 Days * 8 Hours	Submission of Dicks Avenue Splitter Island Submittal																											
E0610	Submission of ADA Ramps Submittal	14	30-Jan-23	12-Feb-23	0	7 Days * 8 Hours	Submission of ADA Ramps Submittal																											
E0710	Submission of Septa Platform Design Submittal	14	30-Jan-23	12-Feb-23	0	7 Days * 8 Hours	Submission of Septa Platform Design Submittal																											
E0810	Submission of ITS Interconnect Components Power Service Submittal	14	30-Jan-23	12-Feb-23	0	7 Days * 8 Hours	Submission of ITS Interconnect Components Power Service Submittal																											
E0910							[Redacted]																											
E1010							[Redacted]																											
E1110							[Redacted]																											
Review & Approval		90	14-Feb-23	16-May-23	0	7 Days * 8 Hours	16-May-23; Review & Approval																											
E1210	Approval of Lighting Poles Submittal	21	14-Feb-23	07-Mar-23	0	7 Days * 8 Hours	Approval of Lighting Poles Submittal																											
E1310	Approval of Signal Poles Submittal	21	14-Feb-23	07-Mar-23	0	7 Days * 8 Hours	Approval of Signal Poles Submittal																											
E1410	Approval of Temp. Signal Design Submittal	21	14-Feb-23	07-Mar-23	0	7 Days * 8 Hours	Approval of Temp. Signal Design Submittal																											
E1510							[Redacted]																											
E1610							[Redacted]																											
E1710							[Redacted]																											
E1810							[Redacted]																											
E1910							[Redacted]																											
E2010	Approval of ITS Interconnect Components Power Service Submittal	21	14-Feb-23	07-Mar-23	0	7 Days * 8 Hours	Approval of ITS Interconnect Components Power Service Submittal																											
E2110	Approval of SEPTA Shop Drawings Submittal	21	14-Feb-23	07-Mar-23	0	7 Days * 8 Hours	Approval of SEPTA Shop Drawings Submittal																											
E2210	Approval of SEPTA Track Outage Submittal	21	14-Feb-23	07-Mar-23	0	7 Days * 8 Hours	Approval of SEPTA Track Outage Submittal																											
E2310	Approval of Right of Entry and up to four (4) months to receive agreement for ROE permit	90	14-Feb-23	16-May-23	0	7 Days * 8 Hours	Approval of Right of Entry and up to four (4) months to receive agreement for ROE permit																											
Procurement		105	08-Mar-23	22-Jun-23	0	7 Days * 8 Hours	22-Jun-23; Procurement																											
PROC0010	Fabrication and Delivery of Lighting Poles	83	08-Mar-23	31-May-23	0	7 Days * 8 Hours	Fabrication and Delivery of Lighting Poles																											
PROC0110							[Redacted]																											
PROC0210	Fabrication and Delivery of SEPTA Platforms	105	08-Mar-23	22-Jun-23	0	7 Days * 8 Hours	Fabrication and Delivery of SEPTA Platforms																											
PreConstruction		38	30-Jan-23	24-Mar-23	0	5 Days * 8 Hours	24-Mar-23; PreConstruction																											
PC 1010	Surveying prior to Demolition, Construction	15	30-Jan-23	21-Feb-23	0	5 Days * 8 Hours	Surveying prior to Demolition, Construction																											
PC 1110	Ballast Placement	8	22-Feb-23	03-Mar-23	0	5 Days * 8 Hours	Ballast Placement																											
PC 1210							[Redacted]																											
PC 1310	ESC Removal	8	22-Feb-23	03-Mar-23	0	5 Days * 8 Hours	ESC Removal																											
SEPTA Co-Ordination		15	06-Mar-23	24-Mar-23	0	5 Days * 8 Hours	24-Mar-23; SEPTA Co-Ordination;																											
SC1020	Trolley Catenary Pole Relocations	15	06-Mar-23	24-Mar-23	0	5 Days * 8 Hours	Trolley Catenary Pole Relocations																											
SC1030							[Redacted]																											
SC1040	Proposed Trolley Cross-Over Construction	15	06-Mar-23	24-Mar-23	0	5 Days * 8 Hours	Proposed Trolley Cross-Over Construction;																											

█ Actual Level of Effort
 █ Remaining Work
 ◆ Milestone
█ Actual Work
 █ Critical Remaining Work
 ▼ summary

Island Avenue Baseline Schedule



Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Calendar	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q	Q								
							F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S
C2810	Installation of Drainage Pipe VCP	5	07-Oct-24	11-Oct-24	0	5 Days * 8 Hours																				
Stage 2D Long Term																										
C1630	Demo Curb and Sidewalk SE Corner of Island and Lindbergh	10	02-Jan-25	16-Jan-25	0	5 Days * 8 Hours																				
C1640	Construct Curb and Sidewalk SE Corner of Island and Lindbergh	15	16-Jan-25	06-Feb-25	0	5 Days * 8 Hours																				
C1650	Construct NB Tanager Trolley Stops works	15	06-Feb-25	28-Feb-25	0	5 Days * 8 Hours																				
C1653																										
C1654																										
C1655																										
C1656																										
C1657																										
C1658	Construct NB Tanager Curb - Co-Ord Works	15	16-Apr-25	07-May-25	0	5 Days * 8 Hours																				
C1660	Demo Median Curblines of Island NB between Tanager and Buist	15	06-Feb-25	28-Feb-25	0	5 Days * 8 Hours																				
C1670	Construct Median Curblines of Island NB between Tanager and Buist	15	28-Feb-25	21-Mar-25	0	5 Days * 8 Hours																				
C1680	Demo Curb and Sidewalk SE Corner of Island and Buist	8	21-Mar-25	02-Apr-25	0	5 Days * 8 Hours																				
C1690	Construct Curb and Sidewalk SE Corner of Island and Buist	5	02-Apr-25	09-Apr-25	0	5 Days * 8 Hours																				
C1710	Construct Curb and Sidewalk NE Corner of Island and Buist	5	09-Apr-25	16-Apr-25	0	5 Days * 8 Hours																				
C1720																										
C1730																										
C1930																										
C3680																										
Stage 3																										
C1740	Sawcut and Demo Northern End of Concrete Median Island Ave South	5	07-May-25	14-May-25	0	5 Days * 8 Hours																				
C1741	Installation of Drainage Pipe VCP	5	14-May-25	21-May-25	0	5 Days * 8 Hours																				
C1750	Reconstruct Northern End of Concrete Median Island Ave South of	5	21-May-25	29-May-25	0	5 Days * 8 Hours																				
C1760																										
C1770																										
C1780																										
C1790																										
C1792	Installation of Lighting Poles	15	24-Jun-25	16-Jul-25	5	5 Days * 8 Hours																				
C1793	Aerial and Underground of ITS (CCT) Interconnection	42	14-May-25	16-Jul-25	5	5 Days * 8 Hours																				
C1800	Construct Shared Use Trail Suffolk to Buist	15	24-Jun-25	15-Jul-25	4	5 Days * 8 Hours																				
C1810	Construct Curblines SE Corner of Island and Elmwood Intersection	6	24-Jun-25	01-Jul-25	0	5 Days * 8 Hours																				
C1820	Final Milling and Paving (Short-Term Moving Operation)	15	02-Jul-25	22-Jul-25	0	Paving Calendar																				
C1821																										
C1840																										
C1850																										

■ Actual Level of Effort ■ Remaining Work ◆ Milestone
■ Actual Work ■ Critical Remaining Work summary