



Activity ID	Activity Name	Original Duration	Start	Finish	2023												2024							
					Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
<b>Accessible Pedestrian Signals, Crosswalk Markings and AC</b>					Accessit																			
<b>MILESTONES</b>					MILEST																			
MS0006	Contract Approval	0	16-Nov-22		Contract Approval																			
MS0010	Notice To Proceed (NTP)	0	10-Jan-23*		◆ Notice To Proceed (NTP)																			
MS0005	Pre-Commencement Submissions	0	31-Jan-23*		◆ Pre-Commencement Submissions																			
MS0015	Suspension	102	10-Jan-23	22-Apr-23	Suspension																			
MS0016	Actual First Working Day	0	05-Jun-23*		◆ Actual First Working Day																			
MS0020	Substantial Completion	0		07-May-24*	◆ Substan																			
MS0030	Final Completion	0		07-May-24*	◆ Final Co																			
MS0040	Department-Owned Float	0		07-May-24	◆ Departm																			
<b>ENGINEERING</b>					ENGINEERING																			
<b>SUBMITTALS</b>					SUBMITTALS																			
SUB0010	Submittal of APS Stations	0	31-Jan-23	31-Jan-23	◆ Submittal of APS Stations																			
SUB0020	Submittal of Signal Gear	0	31-Jan-23	31-Jan-23	◆ Submittal of Signal Gear																			
SUB0030	Submittal of Poles	0	31-Jan-23	31-Jan-23	◆ Submittal of Poles																			
SUB0050	Submittal of Water Pollution Control Program (WPCP)	0	17-May-23	17-May-23	◆ Submittal of Water Pollution Control Program (WPCP)																			
SUB0060	Submittal of Lead Compliance Plan	0	17-May-23	17-May-23	◆ Submittal of Lead Compliance Plan																			
SUB0070	Submittal of Dispute Resolution Advisor (DRA)	0	17-May-23	17-May-23	◆ Submittal of Dispute Resolution Advisor (DRA)																			
SUB0080	Submittal of Concrete Mix Design	0	17-May-23	17-May-23	◆ Submittal of Concrete Mix Design																			
SUB0090	Submittal of HMA Mix Design	0	17-May-23	17-May-23	◆ Submittal of HMA Mix Design																			
SUB0100	Submittal of Contingency Plan for Minor Concrete, Cold Painting Asp	0	17-May-23	17-May-23	◆ Submittal of Contingency Plan for Minor Concrete, Cold Painting Asphalt Concrete & Paving																			
SUB0040	Submittal of CPM Baseline Schedule	0	01-Jun-23	01-Jun-23	◆ Submittal of CPM Baseline Schedule																			
<b>REVIEW AND APPROVAL</b>					REVIEW AND APPROVAL																			
RA0030	Review and Approval of Poles	20	31-Jan-23	19-Feb-23	Review and Approval of Poles																			
RA0010					Review and Approval of APS Stations																			
RA0020																								
RA0050																								
RA0060																								
RA0070																								
RA0080																								
RA0090																								
RA0100																								
RA0040																								
<b>PROCUREMENT</b>					PROCUREMENT																			
PROC0010																								
PROC0020																								
PROC0030																								
<b>CONSTRUCTION</b>					CONSTRUCTION																			
<b>BID ITEM 6-1</b>					BID ITEM 6-1																			
CB60010	Installation of Construction Area Signs Place	20	05-Jun-23	30-Jun-23	Installation of Construction Area Signs Place																			
<b>BID ITEMS 31 &amp; 32</b>					BID ITEMS 31 & 32																			
<b>FOUNDATION &amp; CONDUITS</b>					FOUNDATION & CONDUITS																			
<b>WEEK 01</b>					WEEK 01																			
CFC0010	Location Number 21	1	05-Jun-23	05-Jun-23	Location Number 21																			
CFC0020	Location Number 19	1	06-Jun-23	06-Jun-23	Location Number 19																			

█ Actual Level of Effort   
 █ Remaining Work   
 ◆ Milestone  
█ Actual Work   
 █ Critical Remaining Work   
 ▾ summary



Activity ID	Activity Name	Original Duration	Start	Finish	2023												2024								
					Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
CFC0030	Location Number 12	1	07-Jun-23	07-Jun-23											█										
CFC0040	Location Number 10	1	07-Jun-23	07-Jun-23											█										
CFC0050	Location Number 08	1	08-Jun-23	08-Jun-23											█										
CFC0060	Location Number 07	1	09-Jun-23	09-Jun-23											█										
<b>WEEK 02</b>														▼											
CFC0070	Location Number 06	1	12-Jun-23	12-Jun-23											█										
CFC0080															█										
CFC0090															█										
CFC0100	Location Number 66	1	15-Jun-23	15-Jun-23											█										
CFC0110	Location Number 65	1	16-Jun-23	16-Jun-23											█										
<b>WEEK 03</b>														▼											
CFC0120	Location Number 62	2	19-Jun-23	20-Jun-23											█										
CFC0130															█										
CFC0140	Location Number 99	1	23-Jun-23	23-Jun-23											█										
<b>WEEK 04</b>														▼											
CFC0150	Location Number 100	2	26-Jun-23	27-Jun-23											█										
CFC0160	Location Number 98	2	28-Jun-23	29-Jun-23											█										
CFC0170	Location Number 95	1	30-Jun-23	30-Jun-23											█										
<b>WEEK 05</b>														▼											
CFC0180	Location Number 94	2	03-Jul-23	05-Jul-23											█										
CFC0190															█										
CFC0200															█										
CFC0210	Location Number 90	1	10-Jul-23	10-Jul-23											█										
<b>WEEK 06</b>														▼											
CFC0220	Location Number 87	2	11-Jul-23	12-Jul-23											█										
CFC0230															█										
CFC0240															█										
CFC0250	Location Number 82	1	17-Jul-23	17-Jul-23											█										
<b>WEEK 07</b>														▼											
CFC0260	Location Number 80	1	18-Jul-23	18-Jul-23											█										
CFC0270	Location Number 79	1	19-Jul-23	19-Jul-23											█										
CFC0280															█										
CFC0290															█										
CFC0300	Location Number 26	1	24-Jul-23	24-Jul-23											█										
<b>WEEK 08</b>														▼											
CFC0310	Location Number 25	2	25-Jul-23	26-Jul-23											█										
CFC0320	Location Number 24	2	27-Jul-23	28-Jul-23											█										
CFC0330	Location Number 23	1	31-Jul-23	31-Jul-23											█										
<b>WEEK 09</b>														▼											
CFC0340	Location Number 51	2	01-Aug-23	02-Aug-23											█										
CFC0350															█										
CFC0360															█										
CFC0370	Location Number 29	1	07-Aug-23	07-Aug-23											█										
<b>WEEK 10</b>														▼											
CFC0380	Location Number 55	2	08-Aug-23	09-Aug-23											█										
CFC0390	Location Number 56	1	10-Aug-23	10-Aug-23											█										
CFC0400	Location Number 57	1	11-Aug-23	11-Aug-23											█										

█ Actual Level of Effort   
 █ Remaining Work   
 █ Actual Work   
 █ Critical Remaining Work   
 ◆ Milestone   
 ▼ summary





Activity ID	Activity Name	Original Duration	Start	Finish	2023												2024							
					Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
SEP0170	Location Number 05	1	13-Oct-23	13-Oct-23															Location Number 05					
SEP0180	Location Number 04	1	16-Oct-23	16-Oct-23															Location Number 04					
SEP0190	Location Number 03	1	17-Oct-23	17-Oct-23															Location Number 03					
SEP0200	Location Number 02	1	18-Oct-23	18-Oct-23															Location Number 02					
<b>WEEK 05</b>		5	19-Oct-23	25-Oct-23														▼	WEEK 05					
SEP0210																								
SEP0220																								
SEP0230	Location Number 66	1	23-Oct-23	23-Oct-23															Location Number 66					
SEP0240	Location Number 65	1	24-Oct-23	24-Oct-23															Location Number 65					
SEP0250	Location Number 64	1	25-Oct-23	25-Oct-23															Location Number 64					
<b>WEEK 06</b>		5	26-Oct-23	01-Nov-23														▼	WEEK 06					
SEP0260	Location Number 63	1	26-Oct-23	26-Oct-23															Location Number 63					
SEP0270	Location Number 62	1	27-Oct-23	27-Oct-23															Location Number 62					
SEP0280	Location Number 61	1	30-Oct-23	30-Oct-23															Location Number 61					
SEP0290	Location Number 99	1	31-Oct-23	31-Oct-23															Location Number 99					
SEP0300	Location Number 100	1	01-Nov-23	01-Nov-23															Location Number 100					
<b>WEEK 07</b>		5	02-Nov-23	08-Nov-23														▼	WEEK 07					
SEP0310																								
SEP0320																								
SEP0330	Location Number 96	1	06-Nov-23	06-Nov-23															Location Number 96					
SEP0340	Location Number 95	1	07-Nov-23	07-Nov-23															Location Number 95					
SEP0350	Location Number 94	1	08-Nov-23	08-Nov-23															Location Number 94					
<b>WEEK 08</b>		5	09-Nov-23	16-Nov-23														▼	WEEK 08					
SEP0360																								
SEP0370																								
SEP0380	Location Number 91	1	14-Nov-23	14-Nov-23															Location Number 91					
SEP0390	Location Number 27	1	15-Nov-23	15-Nov-23															Location Number 27					
SEP0400	Location Number 90	1	16-Nov-23	16-Nov-23															Location Number 90					
<b>WEEK 09</b>		5	17-Nov-23	27-Nov-23														▼	WEEK 09					
SEP0410	Location Number 89	1	17-Nov-23	17-Nov-23															Location Number 89					
SEP0420	Location Number 88	1	20-Nov-23	20-Nov-23															Location Number 88					
SEP0430	Location Number 87	1	21-Nov-23	21-Nov-23															Location Number 87					
SEP0440																								
SEP0450																								
<b>WEEK 10</b>		5	28-Nov-23	04-Dec-23														▼	WEEK 10					
SEP0460	Location Number 84	1	28-Nov-23	28-Nov-23															Location Number 84					
SEP0470	Location Number 83	1	29-Nov-23	29-Nov-23															Location Number 83					
SEP0480																								
SEP0490																								
SEP0500	Location Number 80	1	04-Dec-23	04-Dec-23															Location Number 80					
<b>WEEK 11</b>		5	05-Dec-23	11-Dec-23														▼	WEEK 11					
SEP0510	Location Number 79	1	05-Dec-23	05-Dec-23															Location Number 79					
SEP0520	Location Number 78	1	06-Dec-23	06-Dec-23															Location Number 78					
SEP0530																								
SEP0540																								
SEP0550	Location Number 25	1	11-Dec-23	11-Dec-23															Location Number 25					
<b>WEEK 12</b>		5	12-Dec-23	18-Dec-23														▼	WEEK 12					

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work   
 ◆ Milestone   
 ▾ summary



Activity ID	Activity Name	Original Duration	Start	Finish	2023												2024						
					Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SEP0560	Location Number 24	1	12-Dec-23	12-Dec-23																			Location Number 24
SEP0570	Location Number 23	1	13-Dec-23	13-Dec-23																			Location Number 23
SEP0580	Location Number 22	1	14-Dec-23	14-Dec-23																			Location Number 22
SEP0590	Location Number 51	1	15-Dec-23	15-Dec-23																			Location Number 51
SEP0600	Location Number 52	1	18-Dec-23	18-Dec-23																			Location Number 52
<b>WEEK 13</b>		5	19-Dec-23	26-Dec-23																			▼ WEEK 13
SEP0610																							[REDACTED]
SEP0620																							[REDACTED]
SEP0630	Location Number 28	1	21-Dec-23	21-Dec-23																			Location Number 28
SEP0640	Location Number 54	1	22-Dec-23	22-Dec-23																			Location Number 54
SEP0650	Location Number 55	1	26-Dec-23	26-Dec-23																			Location Number 55
<b>WEEK 14</b>		5	27-Dec-23	03-Jan-24																			▼ WEEK 14
SEP0660	Location Number 56	1	27-Dec-23	27-Dec-23																			Location Number 56
SEP0670	Location Number 57	1	28-Dec-23	28-Dec-23																			Location Number 57
SEP0680	Location Number 30	1	29-Dec-23	29-Dec-23																			Location Number 30
SEP0690	Location Number 31	1	02-Jan-24	02-Jan-24																			Location Number 31
SEP0700	Location Number 32	1	03-Jan-24	03-Jan-24																			Location Number 32
<b>WEEK 15</b>		5	04-Jan-24	10-Jan-24																			▼ WEEK 15
SEP0710	Location Number 58	1	04-Jan-24	04-Jan-24																			Location Number 58
SEP0720	Location Number 59	1	05-Jan-24	05-Jan-24																			Location Number 59
SEP0730	Location Number 60	1	08-Jan-24	08-Jan-24																			Location Number 60
SEP0740	Location Number 33	1	09-Jan-24	09-Jan-24																			Location Number 33
SEP0750	Location Number 34	1	10-Jan-24	10-Jan-24																			Location Number 34
<b>WEEK 16</b>		5	11-Jan-24	18-Jan-24																			▼ WEEK 16
SEP0760																							[REDACTED]
SEP0770																							[REDACTED]
SEP0780	Location Number 37	1	16-Jan-24	16-Jan-24																			Location Number 37
SEP0790	Location Number 38	1	17-Jan-24	17-Jan-24																			Location Number 38
SEP0800	Location Number 39	1	18-Jan-24	18-Jan-24																			Location Number 39
<b>WEEK 17</b>		5	19-Jan-24	25-Jan-24																			▼ WEEK 17
SEP0810	Location Number 40	1	19-Jan-24	19-Jan-24																			Location Number 40
SEP0820																							[REDACTED]
SEP0830																							[REDACTED]
SEP0840	Location Number 43	1	24-Jan-24	24-Jan-24																			Location Number 43
SEP0850	Location Number 44	1	25-Jan-24	25-Jan-24																			Location Number 44
<b>WEEK 18</b>		5	26-Jan-24	01-Feb-24																			▼ WEEK 18
SEP0860	Location Number 45	1	26-Jan-24	26-Jan-24																			Location Number 45
SEP0870																							[REDACTED]
SEP0880																							[REDACTED]
SEP0890	Location Number 48	1	31-Jan-24	31-Jan-24																			Location Number 48
SEP0900	Location Number 49	1	01-Feb-24	01-Feb-24																			Location Number 49
<b>WEEK 19</b>		5	02-Feb-24	08-Feb-24																			▼ WEEK 19
SEP0910																							[REDACTED]
SEP0920																							[REDACTED]
SEP0930	Location Number 68	1	06-Feb-24	06-Feb-24																			Location Number 68
SEP0940	Location Number 69	1	07-Feb-24	07-Feb-24																			Location Number 69
SEP0950	Location Number 70	1	08-Feb-24	08-Feb-24																			Location Number 70

Actual Level of Effort (Blue bar) Remaining Work (Green bar) Milestone (Black diamond)  
Actual Work (Red bar) Critical Remaining Work (Red bar with black outline) summary (Black triangle)



Activity ID	Activity Name	Original Duration	Start	Finish	2023												2024						
					Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
<b>WEEK 20</b>																							▼ WEEK 20
SEP0960	Location Number 72	1	09-Feb-24	09-Feb-24																		Location Number 72	
SEP0970	Location Number 73	1	13-Feb-24	13-Feb-24																		Location Number 73	
SEP0980	Location Number 74	1	14-Feb-24	14-Feb-24																		Location Number 74	
SEP0990	Location Number 75	1	15-Feb-24	15-Feb-24																		Location Number 75	
SEP1000	[REDACTED]																					[REDACTED]	
SEP1010	[REDACTED]																					[REDACTED]	
<b>BID ITEMS 19, 20, 21 &amp; 22</b>		32	05-Jun-23	19-Jul-23																		▼ BID ITEMS 19, 20, 21 & 22	
<b>ASPHALT RELATED (QA)</b>		32	05-Jun-23	19-Jul-23																		▼ ASPHALT RELATED (QA)	
<b>GROUP 1</b>		4	05-Jun-23	08-Jun-23																		▼ GROUP 1	
ASR0010	Location Number 01	2	05-Jun-23	06-Jun-23																		Location Number 01	
ASR0020	Location Number 17	2	07-Jun-23	08-Jun-23																		Location Number 17	
<b>GROUP 2</b>		4	09-Jun-23	14-Jun-23																		▼ GROUP 2	
ASR0030	Location Number 05	1	09-Jun-23	09-Jun-23																		Location Number 05	
ASR0040	Location Number 07	1	12-Jun-23	12-Jun-23																		Location Number 07	
ASR0050	[REDACTED]																					[REDACTED]	
ASR0060	[REDACTED]																					[REDACTED]	
<b>GROUP 3</b>		4	15-Jun-23	20-Jun-23																		▼ GROUP 3:	
ASR0070	Location Number 09	1	15-Jun-23	15-Jun-23																		Location Number 09	
ASR0080	Location Number 10	1	16-Jun-23	16-Jun-23																		Location Number 10	
ASR0090	Location Number 11	1	19-Jun-23	19-Jun-23																		Location Number 11	
ASR0100	Location Number 15	1	20-Jun-23	20-Jun-23																		Location Number 15	
ASR0110	Location Number 27	1	20-Jun-23	20-Jun-23																		Location Number 27	
<b>GROUP 4</b>		4	21-Jun-23	26-Jun-23																		▼ GROUP 4	
ASR0120	Location Number 28	1	21-Jun-23	21-Jun-23																		Location Number 28	
ASR0130	Location Number 29	1	22-Jun-23	22-Jun-23																		Location Number 29	
ASR0140	Location Number 31	1	23-Jun-23	23-Jun-23																		Location Number 31	
ASR0150	[REDACTED]																					[REDACTED]	
ASR0160	[REDACTED]																					[REDACTED]	
<b>GROUP 5</b>		4	27-Jun-23	30-Jun-23																		▼ GROUP 5	
ASR0170	Location Number 22	2	27-Jun-23	28-Jun-23																		Location Number 22	
ASR0180	Location Number 24	1	29-Jun-23	29-Jun-23																		Location Number 24	
ASR0190	Location Number 25	1	30-Jun-23	30-Jun-23																		Location Number 25	
<b>GROUP 6</b>		4	03-Jul-23	07-Jul-23																		▼ GROUP 6	
ASR0200	[REDACTED]																					[REDACTED]	
ASR0210	[REDACTED]																					[REDACTED]	
<b>GROUP 7</b>		4	10-Jul-23	13-Jul-23																		▼ GROUP 7	
ASR0220	Location Number 38	2	10-Jul-23	11-Jul-23																		Location Number 38	
ASR0230	Location Number 39	2	12-Jul-23	13-Jul-23																		Location Number 39	
<b>GROUP 8</b>		4	14-Jul-23	19-Jul-23																		▼ GROUP 8 :	
ASR0240	Location Number 40	1	14-Jul-23	14-Jul-23																		Location Number 40	
ASR0250	[REDACTED]																					[REDACTED]	
ASR0260	[REDACTED]																					[REDACTED]	
ASR0270	Location Number 45	1	19-Jul-23	19-Jul-23																		[REDACTED]	
<b>BID ITEMS 15, 28 &amp; 29</b>		79	20-Jan-23	15-May-23																		▼ BID ITEMS 15, 28 & 29	
<b>STRIPING RELATED (CENTER LINE)</b>		79	20-Jan-23	15-May-23																		▼ STRIPING RELATED (CENTER LINE)	
<b>GROUP 1</b>		4	20-Jan-23	25-Jan-23																		▼ GROUP 1	

█ Actual Level of Effort    █ Remaining Work    ◆ Milestone  
█ Actual Work    █ Critical Remaining Work    ▼ summary

Accessible Pedestrian Signals, Crosswalk Markings and AC Pavement Baseline Schedule Rev 1.0



Activity ID	Activity Name	Original Duration	Start	Finish	2023												2024						
					Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May
SR0010	Location Number 01	1	20-Jan-23	20-Jan-23																			
SR0020	Location Number 02	1	23-Jan-23	23-Jan-23																			
SR0030	Location Number 03	1	24-Jan-23	24-Jan-23																			
SR0040	Location Number 04	1	24-Jan-23	24-Jan-23																			
SR0050																							
SR0060																							
<b>GROUP 2</b>		4	26-Jan-23	31-Jan-23																			
SR0070	Location Number 07	1	26-Jan-23	26-Jan-23																			
SR0080	Location Number 08	1	27-Jan-23	27-Jan-23																			
SR0090	Location Number 09	1	30-Jan-23	30-Jan-23																			
SR0100	Location Number 10	1	30-Jan-23	30-Jan-23																			
SR0110																							
SR0120																							
<b>GROUP 3</b>		4	01-Feb-23	06-Feb-23																			
SR0130	Location Number 13	1	01-Feb-23	01-Feb-23																			
SR0140	Location Number 14	1	02-Feb-23	02-Feb-23																			
SR0150	Location Number 15	1	03-Feb-23	03-Feb-23																			
SR0160	Location Number 16	1	03-Feb-23	03-Feb-23																			
SR0170	Location Number 17	1	06-Feb-23	06-Feb-23																			
<b>GROUP 4</b>		3	07-Feb-23	09-Feb-23																			
SR0180	Location Number 18	1	07-Feb-23	07-Feb-23																			
SR0190	Location Number 19	1	07-Feb-23	07-Feb-23																			
SR0200																							
SR0210																							
<b>GROUP 5</b>		5	10-Feb-23	17-Feb-23																			
SR0220	Location Number 22	1	10-Feb-23	10-Feb-23																			
SR0230	Location Number 23	1	14-Feb-23	14-Feb-23																			
SR0240	Location Number 24	1	15-Feb-23	15-Feb-23																			
SR0250	Location Number 25	1	15-Feb-23	15-Feb-23																			
SR0260																							
SR0270																							
<b>GROUP 6-1</b>		5	21-Feb-23	27-Feb-23																			
SR0280	Location Number 28	1	21-Feb-23	21-Feb-23																			
SR0290	Location Number 29	1	21-Feb-23	21-Feb-23																			
SR0300	Location Number 30	1	22-Feb-23	22-Feb-23																			
SR0310	Location Number 31	1	22-Feb-23	22-Feb-23																			
SR0320	Location Number 32	1	23-Feb-23	23-Feb-23																			
SR0330																							
SR0340																							
<b>GROUP 6-2</b>		5	27-Feb-23	03-Mar-23																			
SR0360	Location Number 36	1	27-Feb-23	27-Feb-23																			
SR0350	Location Number 35	1	28-Feb-23	28-Feb-23																			
SR0380	Location Number 38	1	28-Feb-23	28-Feb-23																			
SR0370	Location Number 37	1	01-Mar-23	01-Mar-23																			
SR0390	Location Number 39	1	01-Mar-23	01-Mar-23																			
SR0400																							
SR0410																							

█ Actual Level of Effort    
 █ Remaining Work    
 ◆ ◆ Milestone  
█ Actual Work    
 █ Critical Remaining Work    
 ▼ summary



Activity ID	Activity Name	Original Duration	Start	Finish	2023												2024							
					Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
<b>GROUP 6-3</b>																								
SR0420	Location Number 42	3	06-Mar-23	10-Mar-23																				
SR0430	Location Number 43	2	09-Mar-23	10-Mar-23																				
<b>GROUP 7</b>																								
SR0440	Location Number 44	1	13-Mar-23	13-Mar-23																				
SR0450	Location Number 45	1	13-Mar-23	13-Mar-23																				
SR0460	Location Number 46	1	14-Mar-23	14-Mar-23																				
SR0470	Location Number 47	1	14-Mar-23	14-Mar-23																				
SR0480	Location Number 48	1	15-Mar-23	15-Mar-23																				
SR0490																								
SR0500																								
<b>GROUP 8-1</b>																								
SR0510	Location Number 51	1	17-Mar-23	17-Mar-23																				
SR0520	Location Number 52	1	17-Mar-23	17-Mar-23																				
SR0530	Location Number 53	1	20-Mar-23	20-Mar-23																				
SR0540	Location Number 54	1	20-Mar-23	20-Mar-23																				
SR0550	Location Number 55	1	21-Mar-23	21-Mar-23																				
SR0560																								
SR0570																								
<b>GROUP 8-2</b>																								
SR0580	Location Number 58	2	24-Mar-23	27-Mar-23																				
SR0590	Location Number 59	1	28-Mar-23	28-Mar-23																				
SR0600	Location Number 60	1	29-Mar-23	29-Mar-23																				
<b>GROUP 9</b>																								
SR0610																								
SR0620																								
SR0630	Location Number 63	1	04-Apr-23	04-Apr-23																				
SR0640	Location Number 64	1	04-Apr-23	04-Apr-23																				
SR0650	Location Number 65	1	05-Apr-23	05-Apr-23																				
SR0660	Location Number 66	1	05-Apr-23	05-Apr-23																				
<b>GROUP 11-1</b>																								
SR0670																								
SR0680																								
SR0690	Location Number 69	1	10-Apr-23	10-Apr-23																				
SR0700	Location Number 70	1	10-Apr-23	10-Apr-23																				
SR0710	Location Number 71	1	11-Apr-23	11-Apr-23																				
SR0720	Location Number 72	1	11-Apr-23	11-Apr-23																				
SR0730	Location Number 73	1	12-Apr-23	12-Apr-23																				
<b>GROUP 11-2</b>																								
SR0740	Location Number 74	2	13-Apr-23	14-Apr-23																				
SR0750																								
SR0760																								
<b>GROUP 12</b>																								
SR0770	Location Number 77	1	19-Apr-23	19-Apr-23																				
SR0780	Location Number 78	1	19-Apr-23	19-Apr-23																				
SR0790	Location Number 79	1	20-Apr-23	20-Apr-23																				
<b>GROUP 13</b>																								
		4	21-Apr-23	26-Apr-23																				

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work   
 ◆ Milestone   
 ▾ summary





Activity ID	Activity Name	Original Duration	Start	Finish	2023												2024									
					Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun		
SR0800	Location Number 80	1	21-Apr-23	21-Apr-23																						
SR0810	Location Number 81	1	24-Apr-23	24-Apr-23																						
SR0820	Location Number 82	1	25-Apr-23	25-Apr-23																						
SR0830	Location Number 83	1	25-Apr-23	25-Apr-23																						
SR0840																										
SR0850																										
<b>GROUP 14-1</b>		<b>4</b>	<b>27-Apr-23</b>	<b>02-May-23</b>																						
SR0860	Location Number 86	1	27-Apr-23	27-Apr-23																						
SR0870	Location Number 87	1	28-Apr-23	28-Apr-23																						
SR0880	Location Number 88	1	01-May-23	01-May-23																						
SR0890	Location Number 89	1	01-May-23	01-May-23																						
SR0900	Location Number 90	1	02-May-23	02-May-23																						
SR0910																										
SR0920																										
<b>GROUP 14-2</b>		<b>2</b>	<b>03-May-23</b>	<b>04-May-23</b>																						
SR0930	Location Number 93	1	03-May-23	03-May-23																						
SR0940	Location Number 94	1	04-May-23	04-May-23																						
<b>GROUP 15</b>		<b>4</b>	<b>05-May-23</b>	<b>10-May-23</b>																						
SR0950	Location Number 95	1	05-May-23	05-May-23																						
SR0960	Location Number 96	1	08-May-23	08-May-23																						
SR0970																										
SR0980																										
<b>GROUP 16</b>		<b>3</b>	<b>11-May-23</b>	<b>15-May-23</b>																						
SR0990	Location Number 99	1	11-May-23	11-May-23																						
SR1000																										
SR1010	Location Number 110	1	15-May-23	15-May-23																						
<b>BID ITEMS 23, 24, 25, 26 &amp; 27</b>		<b>10</b>	<b>06-Sep-23</b>	<b>19-Sep-23</b>																						
<b>REMOVAL &amp; INSTALL TRASH NET</b>		<b>10</b>	<b>06-Sep-23</b>	<b>19-Sep-23</b>																						
RM0010	Location Number 68	10	06-Sep-23	19-Sep-23																						
<b>BID ITEMS 16, 17 &amp; 18</b>		<b>6</b>	<b>20-Feb-24</b>	<b>27-Feb-24</b>																						
<b>HYDRO MULCH</b>		<b>6</b>	<b>20-Feb-24</b>	<b>27-Feb-24</b>																						
HM0010	Installation of Hydro Mulch	6	20-Feb-24	27-Feb-24																						
<b>BID ITEM 6-2</b>		<b>10</b>	<b>28-Feb-24</b>	<b>12-Mar-24</b>																						
CB60020	Removal of Construction Area Signs Place	10	28-Feb-24	12-Mar-24																						
<b>PROJECT CLOSE OUT</b>		<b>39</b>	<b>13-Mar-24</b>	<b>07-May-24</b>																						
PCO0010	Punch List	39	13-Mar-24	07-May-24																						
PCO0020	Testing & Commissioning	39	13-Mar-24	07-May-24																						

█ Actual Level of Effort   
 █ Remaining Work   
 █ Critical Remaining Work   
 ◆ Milestone   
 ▾ summary